

# Community Geothermal

When complete, this project, in concert with previous geo-thermal projects serving the Link Government Services Center and the Justice Center will have all but one building on the County east campus served by geo-thermal HVAC systems.

<b>Project Name</b>	Community Geo-Thermal Heating, Ventilation and Air Conditioning (HVAC) System
<b>Cost</b>	approximately \$1,800,000
<b>Size</b>	approximately 84 wells, serving the Orange County Detention Center, Historic Courthouse, Court Street Annex and District Attorney Offices
<b>Groundbreaking</b>	Fall, 2013
<b>Completion</b>	Summer, 2014
<b>Designer</b>	Reece, Noland & McElrath, Waynesville, NC
<b>General Contractor</b>	Warren-Hay Mechanical Contractors, Hillsborough, NC

## **Next Month at a Glance:**

All wells completed. All interior work at District Attorney offices complete. Interior work at Historic Courthouse in progress with estimated completion by 09/29/2014. Court Street Annex and Jail interior work to be completed before end of 2014.

**Progress photos will follow.**



