

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO  
ARRA**

County	WBS #	Route	Location Description	Amount	Status
Orange	EL-4601	Morgan Creek Greenway	Construct Greenway	\$940,000	ARRA- Sullivan Eastern =16.5% compl.; ARRA funds added(\$47,488)- <b>Suppl. Agree. rec'd. from Town 11/1/10; latest inv. for reimbursement approved 10/14/10</b>
Orange	EL-5103	Carrboro	Construct bus shelters at 4 locations	\$48,296	ARRA- WC Construction =100% compl.; M.A. compl. 7/14/10-revised to 9/14/10; <b>latest invoice for reimbursement approved 11/1/10</b>
Orange	ER-5100 GE	US 15-501@ SR 1734 (Erwin Rd./Europa Dr.)	Plantings	\$65,000	ARRA -Plymouth Nursery and Landscaping =planting compl.; warranty period underway
Orange	R-5178A	NC 57	Widen for two foot paved shoulders and resurface from NC 86 to SR 1544 (Pearson Road)	\$1.0 million	ARRA-Riley Paving, Inc.; work began 6/2/10; 94.89% compl.
Orange	R-5178B	NC 86 (S. Columbia St.) from SR 1010 (Franklin St.) to Cameron Ave.	Mill, resurface, and replace curb and gutter	\$200,000.00	ARRA-Eastern Services, LLC dba Raleigh Paving=71.8% compl.
Orange	TA-5117		Two 28' light transit vehicles w/ wheelchair lift	\$183,200.00	ARRA-funds flexed to FTA; <b>Buses have been received by Chapel Hill Transit, lease has been signed and buses delivered to Orange Public Transportation</b>
Orange	U-3100B	SR 1107 (Old Fayetteville Rd.) from NC 54 to SR 1106 (Stroud Lane)	Safety Improvements (Bicycle, Pedestrian, and Transit Accommodations)	\$1.8 million	ARRA-Atwell Const. Co., Inc., Greenville, NC= <b>87.11% compl.</b>
Orange	U-3306 34913.3.ST1 STM-1733 (16)	SR 1733 (Weaver Dairy Rd.) from NC 86 to Old Sterling Road	Grading, drainage, paving, signals, curb and gutter, retaining wall	\$13.4 million	Yates Construction Co., Inc. began const. 9/7/10= <b>3.67% complete</b>

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO  
ARRA**

Orange	U-4704	Chapel Hill-Carrboro	Computerized Traffic Signal System	\$5.175 million	ARRA-Brooks Berry Haynie & Assoc., Inc.; Mableton, Ga. = <b>14.8% compl.</b> - additional contractor forces have been employed after meeting with NCDOT
Orange	U-4726 DA	Carrboro	Construct sidewalk on Ashe St. from W. Main St. to Shelton St.	\$284,176.00	ARRA- Centurion Construction Co.=100% compl. ; M.A. compl. 7/2/10- rev. to 9/2/10; <b>latest inv. for reimbursement approved 11/1/10</b>
Orange	U-4726 DB	Carrboro	Construct sidewalk on Bim St. from SR 1005 (Jones Ferry Rd.) to Fidelity St.	Combined w/ U-4726 DA	ARRA-Centurion Construction Co; =100% compl.; M.A. compl. 7/2/10- rev. to 9/2/10; <b>latest inv. for reimbursement approved 11/1/10</b>
Orange	U-4726 GA	Twin Creeks Park Greenway	Linear park: 10' multi-use asphalt trail including bridge over Jones Creek	\$429,457.00	ARRA- McQueen Construction = <b>51% compl.</b> ; M.A. compl. 1/16/11; inv. reimbursed; <b>Suppl. Const. Agree. for bridge approved; Suppl. Agreement to extend compl. date to 6/30/11 executed by County &amp; sent to Raleigh 10/29/10</b>
Orange	U-4726 IA	Chapel Hill	ADA ramps at selected locations	\$53,924.00	ARRA- Econ International =100% compl.; M.A. compl. 7/16/10- rev. to 8/31/10; inv. reimbursement <b>pending receipt</b>
Orange	U-4726 IB	Chapel Hill	Raised crosswalks/traffic calming	\$65,189.00	ARRA -Turner Asphalt =100% compl.; M.A. compl. 7/16/10- rev. to 8/31/10; inv. reimbursement <b>pending receipt</b>

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO  
ARRA**

Orange	U-4726 IC	Chapel Hill	Pedestrian safety improvements (refuge islands @ 7 locations)	\$370,014.80	ARRA-Econ International=100% compl.-M.A. compl. 7/16/10-rev. to 8/31/10; inv. reimbursement <b>pending receipt</b>
Orange	U-4726 IE	Chapel Hill	Sidewalk construction on US 15-501/NC54 from SR 1902 (Manning Dr.) to Old Mason Farm Rd.	\$142,613.00	ARRA- Holmes Contracting=100% compl. - Supplemental construction agreement to be paid by Town; Final insp. held 4/30/10; Final 5/27/10; M.A. compl. 7/16/10-rev. to 8/31/10; inv. reimbursement <b>pending receipt</b>
Orange	U-4726 JA	Hillsborough	Construct sidewalks	\$1,034,110.00	ARRA, STP-DA, & Contingency - S.T. Wooten Corp =36.54% compl.; Inv. #2 app. for reimbursement; M.A. compl. 7/24/11-rev. to 9/17/11
<b>NCDOT PROJECTS CURRENTLY IN 12 MONTH LETTING LIST</b>					
<b>County</b>	<b>TIP #</b>	<b>Route</b>	<b>Location Description</b>	<b>TIP Est.</b>	<b>Est. Let Date</b>
			NONE		

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO**

County	WBS #	Route	Location Description	Amount	Status
Orange	36945	SR 1010 (Franklin St.) @ Mallette St.	Upgrade traffic signal and install pedestrian signal heads REVISION: Install mast arm	\$110,000.00	Advertisement for Let 11/4/10
Orange	41593	Union Street	Construct 750 feet of sidewalk and a crosswalk to connect Hillsborough Elementary School to SR 1156 (Nash St.)	\$32,000 (Statewide Contingency)	See U-4726 JA
Orange	42501	US 15/501/NC54 (Fordham Blvd.) at SR 1900 (Old Mason Farm Rd.)	Construct bus pulloffs on both sides	\$140,000	Design by District- F.A. const. to begin after U-4726 IE and M.A. w/ UNC/Town for crosswalks, WCR, & ped heads-FA const. -est. <b>completion 11/1/10</b>
Orange	42502	SR 1010 (Franklin St.) between Hillsborough St. and Plant Rd.	Replace deteriorated curb and gutter at several locations on both sides	\$30,000	Municipal Agreement sent to Town for execution 3/9/10-resent 9/30/10; Const. FY '10-'11
Orange	43030	SR 1843 (Seawell School Rd.)	Safety improvements near railroad crossing #736157R (signing, tree removal, grading for visibility, paved shoulders, wedging, short overlay & snow-plowable pavement markers)	\$45,000	F.A. construction to be co-ordinated w/ 2011 resurfacing; est. compl. 5/30/11
Orange	43114	<b>SR 1005 (Jones Ferry Road) at SR 1937 (Old Fayetteville Road)</b>	<b>Install a pedestrian countdown signal and crosswalk</b>	<b>\$20,000</b>	<b>Project to be installed by Traffic Services</b>
Orange	7CR.10681.16 7CR.20681.16	NC 54 from 560' west of Greenwood Dr. to County line and 11 sections of secondary roads	Milling, resurfacing and shoulder reconstruction	\$3.028 million	S.T. Wooten Corp. = <b>90.81% compl.</b>
Orange	B-4216	SR 1002 (St. Mary's Road)	Replacement of Bridge # 66 over Stroud's Creek	\$800,000	Dane Const. Inc.= 88% compl.; Ingle & Son Landscaping, Inc.= <b>P.O. pending</b>
Orange	I-4716	I-40	Grind and reseal joints on I-40 from I-85 to Durham Co. ( ( Patching spalls, Diamond grinding and slab repair added)	\$7.4 million	Safety Grooving & Grinding, L.P., Napoleon, Ohio - =82.63% compl.; grinding compl.- joint sealing underway

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO**

Orange	I-5142	I-85/I-40	Mill, resurface and install pavement markers and rumble strips from west of SR 1114(Buckhorn Road) to the I-85/I-40 interchange	\$8.60 million	C.C. Mangum Co., LLC=12% compl.; pre-con 6/7/10; will begin work 8/9/10 and compl. all WB lanes by Dec.-EB lanes will be compl. by 7/15/11
Orange	42170 SS-4907 T 42204.2 42204.1	SR 1710 (Old NC 10) @ NC 86	Construct a right turn lane on SR 1710 and install a traffic signal	\$215,000	<b>Low Bid 10/20/10=Barrett, Irvin &amp; Jordan, Contractors, Inc.(DG00048) Avail. 4/15/11 for compl. by 9/1/11</b>
Orange	42171 SS-4907 U 42205.2 42205.1	SR 1710 (Old NC 10) @ SR 1713 (Mt. Herman Church Road)	Improve sight distance on SR 1710 by lowering the crest vertical curve on the westbound approach to the intersection	\$300,000	<b>Final plans complete; utility relocation and right of way acquisition pending; est. Let date = 6/21/11</b>
Orange	42423.3 42423.1 SS -4907V	SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.)	Realign intersection	\$165,000	Survey compl.& Design pending; <b>est. Let =12/20/11;</b> flasher has been installed by separate project
Orange	<b>SR-5000S 40922.1.18 PE</b>	<b>Carrboro Elementary School</b>	<b>Safe Routes to Schools- Education, encouragement, evaluation, and neighborhood outreach</b>	<b>\$12,865</b>	<b>Agreement with Town</b>
Orange	SS-4907AC 43040.1.1 PE 07-10-727	SR 1734 (Erwin Rd.) and SR 1791 (Mt. Moriah Rd.) near Chapel Hill	Installation of a left turn lane on Erwin Rd. and a traffic signal	<b>\$10,000</b>	Survey pending
<b>NCDOT PROJECTS CURRENTLY IN 12 MONTH LETTING LIST</b>					
<b>County</b>	<b>TIP #</b>	<b>Route</b>	<b>Location Description</b>	<b>TIP Est.</b>	<b>Est. Let Date</b>
Durham/Orange	EB-4707	DURHAM/ CHAPEL HILL (SR 1838/SR 2220) FROM SR 1116 (GARRETT ROAD) IN DURHAM COUNTY TO US 15-501 IN ORANGE COUNTY	Bicycle improvements(Bikeway and signals)	\$3.75 million	April 19, 2011

**ACTIVE NCDOT PROJECTS LOCATED IN ORANGE COUNTY - DCHC MPO**

Orange	U-0624	NC 86 (S. Columbia St.)	Corridor upgrade including Bicycle lanes from SR 1906 (Purefoy Rd.) to SR 1902 (Manning Dr.)	\$4.30 million	Nov. 16, 2011